


PROGRESS REPORT

Beasley Elementary School, August 2021

|  <i>Beasley Elementary School</i> | Design Status | Bid Status | Construction Status | Complete |
|---|----------------------------------|------------------------|---------------------|--|
| Security Entrance | Design work starts February 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| Restrooms | Design work starts February 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| Outdoor Lighting | Design work starts February 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| Driveway and parking lot expansion | Design work starts February 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| HVAC replacement | N/A | TBD | | TBD |

PROGRESS REPORT

Bierbaum Elementary School, August 2021

|  <i>Bierbaum Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--------------------------------|-------------------------|---------------------|---|
| Security entrance | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| Additional classrooms, expanded library, storm shelter | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| ADA accessibility to classrooms near the office | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| Restroom renovations | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| Outdoor lighting | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| Expanded front parking lot | Design work started April 2021 | Bids to open March 2022 | | Anticipated completion date: April 2023 |
| Perimeter fencing | N/A | TBD | | TBD |



PROGRESS REPORT

Blades Elementary School, August 2021

|  <i>Blades Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--------------------------------|---------------------------|---------------------|--|
| Security Entrance | Design work started April 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| Outdoor Lighting | Design work started April 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |



PROGRESS REPORT

Forder Elementary School, August 2021

|  <i>Forder Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|-----------------------------|-----------------------------|------------------------|--|
| Security entrance | Design work begins May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| Outdoor lighting | Design work begins May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| HVAC replacement | N/A | Bid approved April 2021 | Work started June 2021 | Complete |

PROGRESS REPORT

Hagemann Elementary School, August 2021

|  <i>Hagemann Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|----------------------------------|------------------------|---------------------|--|
| Security entrance | Design work begins November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| ADA access to playground | Design work begins November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Additional parking lot entrance | Design work begins November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |

PROGRESS REPORT

MOSAIC Elementary School, August 2021

|  MOSAIC Elementary School <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--------------------------------|--------------------------------|----------------------------|---|
| Security entrance | Design work begins May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| Elevators | Design work begins May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |

PROGRESS REPORT

Oakville Elementary School, August 2021

|  <i>Oakville Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--|----------------------------|---------------------|--|
| Security entrance | Design work has begun | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| Expanded parking lot with additional accessible parking | Design work is complete and with county for review | Bids to open November 2021 | | Anticipated completion date: August 2022 |


PROGRESS REPORT

Point Elementary School, August 2021

|  <i>Point Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|---|---|----------------------------|---------------------|--|
| Security entrance | Design work has begun | Bids to open December 2021 | | Anticipated completion date: November 2022 |
| ADA accessibility at back exit | Design work is complete. Pending county review. | Bids to open December 2021 | | Anticipated completion date: November 2022 |

PROGRESS REPORT

Rogers Elementary School, August 2021

|  <i>Rogers Elementary School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--|----------------------------|---------------------|--|
| Security entrance | Design work has begun | Bids to open December 2021 | | Anticipated completion date: November 2022 |
| Parking lot and playground safety improvements | Design work is complete and with county for review | Bids to open December 2021 | | Anticipated completion date: November 2022 |
| HVAC replacement | N/A | TBD | | TBD |

PROGRESS REPORT

Trautwein Elementary School, August 2021

|  Trautwein Elementary School <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|---|------------------------------------|------------------------|---------------------|--|
| Security entrance | Design work to begin November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Parking lot improvements | Design work to begin November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Outdoor lighting | Design work to begin November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Roof replacement (82 squares) | N/A | TBD | | |

PROGRESS REPORT

Wohlwend Elementary School, August 2021

|  Wohlwend Elementary School <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|-------------------------------|-----------------------------|---------------------|--|
| Security entrance | Design work to begin May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |
| Additional ADA-accessible parking | Design work to begin May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |
| ADA accessibility to art and music rooms | Design work to begin May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |
| Outdoor lighting | Design work to begin May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |


PROGRESS REPORT

Bernard Middle School, August 2021

|  <i>Bernard Middle School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|---|--------------------------------|---------------------------|---------------------|---|
| Security entrance | Design work started April 2021 | Bids to open January 2022 | | Anticipated completion date: October 2022 |
| Outdoor lighting | Design work started April 2021 | Bids to open January 2022 | | Anticipated completion date: October 2022 |

PROGRESS REPORT

Buerkle Middle School, August 2021

|  Margaret Buerkle Middle School <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|-----------------------------|-----------------------------|---------------------|--|
| Security entrance | Design work starts May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| Restroom additions and renovations | Design work starts May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| Accessibility to track | Design work starts May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |
| Roof replacement (463 squares) | N/A | TBD | | |
| Outdoor lighting | Design work starts May 2022 | Bids to open September 2022 | | Anticipated completion date: August 2023 |




PROGRESS REPORT

Oakville Middle School, August 2021

|  <i>Oakville Middle School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|--------------------------------|--------------------------------|---------------------|---|
| Security entrance | Design work starts May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |
| Outdoor lighting | Design work starts May 2023 | Bids to open September 2023 | | Anticipated completion date: June 2024 |


PROGRESS REPORT

Washington Middle School, August 2021

|  <i>Washington Middle School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|----------------------------------|------------------------|---------------------|--|
| Security entrance | Design work starts November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Renovate main entrance to improve accessibility | Design work starts November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Outdoor lighting | Design work starts November 2021 | Bids to open July 2022 | | Anticipated completion date: August 2023 |
| Roof replacement (472 squares) | N/A | TBD | | |


PROGRESS REPORT

Mehlville High School, August 2021

|  <i>Mehlville High School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|---|---------------------------------|----------------------------|---------------------|--|
| Security entrance | Design work starts January 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| ADA accessibility to band room | Design work starts January 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| New restrooms at stadium | Design work starts January 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| Parking lot and walkway improvements | Design work starts January 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| Baseball and softball field safety upgrades | Complete | Bids to open February 2023 | | Fall 2023 |
| HVAC replacement | N/A | TBD | | TBD |

PROGRESS REPORT

Oakville High School, August 2021

|  <i>Oakville High School</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|------------------------------|---------------------------|------------------------|--|
| Security entrance | Design work starts June 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| ADA accessibility to gym | Design work starts June 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| New restrooms at stadium | Design work starts June 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| Restroom renovations | Design work starts June 2021 | Bids to open January 2022 | | Anticipated completion date: November 2022 |
| Baseball and softball field safety upgrades | Complete | Complete | Work started July 2021 | Anticipated completion date: October 2021 |
| Roof replacement (662 squares) | N/A | TBD | | TBD |

PROGRESS REPORT

John Cary Early Childhood Center, August 2021

|  <i>John Cary Early Childhood Center</i> <small>Proud Member of the Mehlville School District</small> | Design Status | Bid Status | Construction Status | Complete |
|--|-------------------------------------|------------------------|---------------------|---|
| Security entrance | Design work starts February 2023 | Bids to open July 2023 | | Anticipated completion date: June 2024 |
| HVAC replacement | N/A | TBD | | TBD |

PROGRESS REPORT

Transportation, August 2021

| | Design Status | Bid Status | Construction Status | Complete |
|--------------------------------------|-------------------------|----------------------------|---------------------|---|
| New transportation office and garage | Design work is complete | Bids to open February 2023 | | Anticipated completion date: January 2024 |